

2019 BOND UPDATE June 2021



2019 Bond Project Update

❖ New Waller High School –

Project remains on time, on schedule, and on budget.

Field house was completed May 26th and city issued certificate.

Soccer-Track Complex completed May 28th and city issued certificate.

Baseball/Softball reconstruction demolition has started.

❖ Waller Junior High School Renovations and Additions –

Design Development complete with presentation and update during the June Board meeting.

Construction Documents are 50% complete.

Other Renovations Projects with VLK Architect


All projects are in Design Development for scheduled Summer 2022 construction.

❑ Schultz Junior High Renovations of WHS

❑ Holleman Elementary Renovations of SJH

❑ Roberts Road Elementary Vestibule and Priority 1 Renovations


2019 Bond Project Schedule



NEW HIGH SCHOOL CONSTRUCTION UPDATE



New Waller High School



Floor Plan

New Waller High School



East Elevation from Student Parking

New Waller High School




East Elevation from Student Parking

New Waller High School

Mechanical equipment piping and plumbing rough in on going.




New Waller High School



**New Chillers being piped in,
preparing to flushing and startup.**

**Fire Sprinkler
Booster Pump
and Tank**



New Waller High School

Auditorium from back of stage



Ceiling Grid and
base coat of wall paint

New Waller High School



**Standing seam
roofing,
exterior masonry,
and windows in
3-story classroom
areas 95% complete**

New Waller High School

Main Cafeteria west entrance



Cafeteria looking west



New Waller High School

**North-Main Entry
Administration and
Auditorium**



North Elevation

New Waller High School



**Soccer-Track Stadium is complete.
Beynon Sports will return to stripe the track surface.**

New Waller High School



Coaches Offices



Field House Renovations

New Waller High School



Varsity Locker room



JV Lockers

Field House Renovations

New Waller High School



**Field House
Renovations**

Project Update - New Waller High School

Construction Activity Status

- Soccer-Track Complex is complete.
- Field House Renovation is complete. Punch list and additional work in progress.
- Baseball/Softball reconstruction has started for December completion.
Scoreboards removed and bleachers disassembled.
- Exterior brick continuing around the north and south elevations.
- Mechanical, electrical, plumbing rough in on going and 80% complete.
- Interior and exterior CMU block walls continue in Fine Arts and CTE Shop areas.
- Window frames and glass ongoing.
- Wall paint, wall tile and ceiling grid have started in Areas A-C.
- HVAC chilled and hot water mains are complete, and flushing is scheduled in June before chiller and Central Plant startup in July.
- ❖ CenterPoint has completed installation of electrical service to the new school.
- ❖ Reliant Energy permanent power is scheduled for early July.

Thank You!

